



KWA Construction – Lapeer County Pipe Installation Update – 9-15-15

The following is one in a series of periodic updates by the Genesee County Drain Commissioner's Office in relation to the KWA pipeline installation. As highlighted throughout the update, road restoration continues to be our number one goal, as KWA construction continues. It is imperative that any inconvenience residents face is minimized as much as possible. Included within the update are two pictures highlighting restoration work currently underway during the last two weeks. If you have any questions, or if issues are not being addressed in an adequate fashion, please contact our office directly at 810-701-6514.

At present there are two active pipe installation projects in Lapeer County:

1. Kings Mill Road, 2000 feet east of Scholtz Road has active installation
 - a. Zito Construction is currently working on restorations between Jefferson and Jones Road. They have about half of that stretch top soiled and graded.
 - b. Road Restoration has taken place on Kings Mill Road between Jefferson and Jones, with the exception of placing the 2" limestone cap on the road, which will be forthcoming.
 - c. By the end of next week the crew should be starting on Scholtz Road. The intersection of Fish Lake will be closed this weekend for the installation of the storm sewer. The intersection restoration will follow soon after the pipe installation. Zito will also be placing a temporary cap on the areas where the pavement was removed during the pipe installation, until permanent asphalt can be placed.
 - d. The contractor is currently installing pipe at an average rate of just over 1 mile per month (5,500 ft/month). This rate is expected to continue the next two months, weather permitting.

2. There is also active pipe installation currently located at M-53 and Clear Lake Road.
 - a. Crews have completed ditching and drainage restoration along Cade Road and Clear Lake Road, between Cade and Brown City Roads, during the past two weeks. Crews will continue work on the roadbed restoration on Clear Lake Road. Currently they are rough grading ditches between Earl West Road and Brown City Road.
 - b. Road Restoration has been completed on Cade Road, with exception of the intersection at Clear Lake Road. This intersection road work will be performed when Clear Lake Road is restored between Cade Road and Brown City Road. This restoration is scheduled to begin within the next 2 weeks. All ditching work, as well as seed and mulch work has already been completed in this area.
 - c. By the end of this week the pipeline is scheduled to be installed across M-53. Asphaltting of this stretch will be done within 2 weeks after that point. Temporary traffic signals for one-way traffic will be enforced until the intersection is fully reopened.
 - d. The contractor is currently installing pipe at an average rate of 1 mile per month (5,280 ft/month). This rate is expected to continue the next two months, weather permitting.

Sta 67+00 Looking east at Restoration work



9-14-15

**Hydroseed top of slope
Cade Road**



2015/ 8/28 AM10:45